

Work Calendar = 5 days 1 week
Normal

4/28/20 Fri

House

Predecessor

- 0 Start Utilities 20 days ⑥
- 1 Hire on Arch. 20 days ⑦
- 2 Design Development 40 days ①
- 3 Hire a Builder/GC 20 days ②
- 4 Survey 5 days ③
- 5 Clear & Grub 5 days ④
- 6 Excavate 5 days ⑤
- 7 Concrete Fdn 10 days ⑥
- 8 Framing Carp. 15 days ⑦
- 9 Roof 8 days ⑧
- 10 Doors & Windows 10 days ⑨
- 11 Fab Doors & Windows 30 days ⑩
- 12 Plumbers - Rough 10 days ⑪
- 12a Extend Siding 15 days ⑫
- 13 HVAC - Rough 10 days ⑬
- 14 Electrical - Rough 12 days ⑭
- 15 Insulate 6 days ⑮
- 16 Drywall 15 days ⑯
- 17 Painting 10 days ⑰
- 18 Millwork 15 days ⑱
- 19 Feb. Millwork 75 dss ⑲
- 20 Flooring 10 dss ⑳
- 21 Finish Plumbing 7 dss ㉑
- 22 Finish HVAC 6 dss ㉒
- 23 Finish Electrical 10 days ㉓
- 24 Utilities 12 dss ㉔
- 25 Hardscape 20 dss ㉕
- 26 Hardscape 10 days ㉖